

General Services - OCA#201718A

N. 11th Street Culvert Replacement (no change)

Opening of connection between Scenic Drive & Pegtown Avenue - prevented by RRWA & NA

Awaiting final design information from PADOT

PADOT will be starting ROW acquisition any day now

PADOT is expecting to put the prouct out to bid on 10/18/18

PADOT construcion Summer of 2019 for project

Sanitary system redesign awaiting final project design from PADOT

Highway Occupancy Permit for Scenic Drive Connection

PADOT representatives indicated that they were beginning final design any day

Approved HOP needed for design revisions regarding culvert project to be incorporated

Future connection is possible at this intersection if PADOT work is completed first

PADOT indicated that they felt the HOP permitting would be difficult due to unknwon dev.

PADOT reclassified submitted Traffic Impact Study as Traffic Planning Study

PADOT was requiring additional Traffic Impact Study for HOP (development specific)

Could use Apollo VFD#3 as development

Could use Municipal Building with Police

PADOT is requiring HOP as well (design drawings)

Wooster has indicated that the Borough has three options

Submit in for minimum use connection of Scenic to S.R. 56

Entrance would require additional improvements as traffic flow increases (by developers)

Could be installed with culvert project

Submit in for all improvements indicated under the Traffic Planning Study

Would require additional permitting and construction costs

Would be for intersection at N. 6th (left turn lane) and N. 11th (light)

Do not submit an HOP

Not proceeding with HOP could put river parcel development off limits between 5/2017

and 9/2019 during PADOT's project or would significantly increase time and costs

S.R. 0066 - N. 11th Street - Scenic Drive Intersection - OCA#201618D

Wooster proposal has been submitted to prepare intersection design - Needs approval

Asked PADOT to include design as part of their project - Dave Layman (No) - No response from District

Emails and phone conversation with Mike Coonley of Armstrong County earlier this week

Apollo Borough Sanitary Sewer Services - OCA#201718C

KVWPCA

River Offalls KVWPCA ownership transfer of diversion manholes to acknowledgement

Flow monitoring of the Apollo System to began January 1/1/17 and will continue for 6 months

The flow monitoring will be used to determine the new sewage rates for each community

Elimination of infiltration will help to reduce flow to plant and new rates for sewage

Inspection ports could be reviewed during rainfall events to verify compliance

The Rural Watershed Association could be contacted about doing inspections

A grant could be sought for getting low flow toilets installed to reduce flows

Flow data will be made available online as it is processed

Jan. - Apr. information is now accessible on the website

Overall flowrates are lower than estimated in 2009 (good)

Noted areas for inspection port review - S. 2nd Street & River Parcel

Any additional roof drain removals should be tracked

Apollo Borough Grants - OCA#201518D

Greenways - OCA#201518D.02 - approved by DCED for \$150,000 - Apollo match \$26,470.59

Multimodal - OCA#201518D.03 - approved by DCED for \$166,325 - Apollo match \$71,282.15

Funds need to be used by June of 2019

Owen's Trail & Road Widening Project - A. Liberoni for \$238,373.55

Pre-construction meeting held 5/2/17 at 9am - Windstream attended (no impacts)

Utility Company Coordination - Water, Gas,

Gas Company has indicated that they would like to replace lines (Hose House)

Expecting to have contractor do pavement repair under contract & Gas Co. to pay Boro.

Coor. Continuing with Water company regarding valves and lines,

Notice to Proceed issued 5/3/17

Change Order #1 - increased paving at N. 2nd & Terrace - removed Tree removal

Tree removal to be completed by Borough Public Works

Construction issues

Paving - Contractor recommending N. 2nd repairs and milling to provide better end product

Curb reveal would be

Extra 3,720 S.Y. of milling at \$1.48 = \$5,505.60 plus unknown amount of base repair

Total estimated to be approximately \$10,000

Walking Trail by Tennis court too steep

Could widen trail approximately 2' to provide flat area

May need to raise trail on downslope side creating grade

Sump Issue

Water is flowing out of hillside downstream of Sump

Additional area may need to be excavated and compacted

Pay Application #1 - \$114,524.19

O&A is recommending payment to contractor of \$114,524.19 - **Needs Motion and Approval**

Requests will be made for Grant reimbursements

Greenways Grant - deadline 5/31/17 - \$250,000 and 15% local match

Multimodal Grant - deadline 7/31/17 - \$100,000 to \$3,000,000 and 30% local match

Railroad Street widening and trail work as other project for 2018 construction season

Remaining Funds for project construction costs - \$114,620.20

Need to make decision about adding to project or another grant application

The Water company is preparing for a project along (Astronaut Way, S. 4th, S. Warren)

Cost sharing could be utilized if coordinated

Armstrong County Watershed Plan Advisory Committee (WPAC) - OCA#201418F

Draft Act 167 plan waiting on County to finalize

Apollo Borough New Municipal Building on River front property - OCA#201618E

Reviewed Stanford Lumber Building

Will most likely need to do lot line revision for plan

Appraisal will be needed

Apollo MS4 - OCA#201518F

Found out that North Apollo is filing a wavier to the MS4 program

Inquired about who was performing work and asked about coordinate efforts

It seems that Allegheny Township is also being required to do MS4